

Palm Worth Walkway painting project update #4
September 30, 2024

From Scot Northrup

To All Owners

We lost 3 days last week due to the storm. While that put us behind, I am glad to say as of today (Monday) we have applied the 2nd top coat to the 2nd, 3rd, 4th and 5th floors in the south building.

Tuesday we will apply the 2nd top coat to the 2nd and 4th floors in the north building.

Wednesday we will apply the 2nd top coat to the 3rd and 5th floors in the north building.

Thursday and Friday we will finish whatever we don't get done above. If all goes well we will continue to prepare the 1st floor.

So as of this week all but the 1st floor will be ready for foot traffic.

Once the 1st floor is nearing completion we will be revisiting all the trim work, under railings and the railing posts, thresholds and caulk.

I am hoping the 1st floor will not take more than a week, maybe ten days.

Your Palm Worth painting team.